

Attachment B – NSW Land and Housing Corporation current Newcastle projects

Construction Developments in Newcastle LGA

(excludes AHO or acquisitions)

Green highlights have completed, the balance are forecasts with dates and costs subject to change
as at 30 September 2021

Address	Suburb	Social housing	Type (Senior/General)	Construction Complete (Handover)	Total Project Costs (000)'s	Project Status
24-26 Macarthur Street	Shortland	8	General	24/06/2021	3,370	DLP
2-6 Richard Street	Adamstown	14	General	6/10/2021	4,578	In Construction
1-3 Stannett Street	Waratah West	8	General	27/04/2022	3,454	In Construction
6 Stannett St	Waratah West	2	General	16/05/2022	624	In Tender / LOA
14 Alexander St	Wallsend	3	General	15/06/2022	896	In Tender / LOA
1-3 Landa Parade	Waratah West	10	General	28/11/2022	3,917	In Tender / LOA
12-14 Allowah St	Waratah West	8	General	7/08/2023	3,011	DA Lodged
3-7 Robinson Avenue & 70 Charlton Street	Lambton	20	General	25/09/2023	7,574	DA Approved

73

27,424